



Project Name : NEPTUNE OBELISK EXP

Task Name : All

Total Records: 1256 Records 1 to 1256

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
OBELISK BUILDING	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
LOWER BASEMENT	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
LOWER BASEMENT CIVIL WORK	0.0000		20 Mar 2019		14 Feb 2020		-	-	332	-	
LOWER BASEMENT RCC WORK	0.0000		20 Mar 2019		14 Feb 2020		-	-	332	-	
LOWER BASEMENT RCC WORK	23270.0000	SQFT	20 Mar 2019		10 Mar 2021		-	-	722	-	
LOWER BASEMENT RCC WORK TRIMIX WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2020		-	-	332	-	
LOWER BASEMENT REBARING 16MM	14.0000	NOS	20 Mar 2019		14 Feb 2020		-	-	332	-	
LOWER BASEMENT REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
LOWER BASEMENT RCC WORK BREAKER	1.0000	DAY	20 Mar 2019		03 Aug 2024		-	-	1964	-	
LOWER BASEMENT MASONRY WORK	0.0000		20 Mar 2019				-	-	-	-	
LOWER BASEMENT MASONRY WORK MASONRY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
LOWER BASEMENT PLASTER WORK	0.0000		20 Mar 2019		10 Mar 2021		-	-	722	-	
LOWER BASEMENT PLASTER WORK PLASTER WORK	23270.0000	SQFT	20 Mar 2019		10 Mar 2021		-	-	722	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
LOWER BASEMENT EXCAVATION WORK	0.0000		20 Mar 2019		25 Nov 2021		-	-	982	-	
LOWER BASEMENT EXCAVATION WORK	23125.0000	CMT	20 Mar 2019		25 Nov 2021		-	-	982	-	
LOWER BASEMENT BACKFILLING WORK	1.0000	CMT	20 Mar 2019		10 May 2022		-	-	1148	-	
LOWER BASEMENT MISC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
LOWER BASEMENT WATER PROOFING	0.0000		20 Mar 2019		29 Jan 2021		-	-	682	-	
LOWER BASEMENT WATER PROOFING	1.0000	SQFT	20 Mar 2019		22 Feb 2024		-	-	1801	-	
LOWER BASEMENT ELECTRIC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
LOWER BASEMENT ELECTRIC WORK	1.0000	NOS	20 Mar 2019		20 Mar 2019		-	-	-	-	
LOWER BASEMENT PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
LOWER BASEMENT PLUMBING WORK	0.0000	NOS	20 Mar 2019		06 Jun 2024		-	-	1906	-	
LOWER BASEMENT CLEANING WORK	0.0000		20 Mar 2019		25 Jun 2022		-	-	1194	-	
LOWER BASEMENT CLEANING WORK	1.0000	HRS	20 Mar 2019		25 Jun 2022		-	-	1194	-	
LOWER BASEMENT ANTI TERMITE TREATMENT WORK	0.0000		20 Mar 2019				-	-	-	-	
LOWER BASEMENT ANTI TERMITE TREATMENT WORK	1.0000	SQFT	20 Mar 2019		18 May 2024		-	-	1887	-	
LOWER BASEMENT FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
LOWER BASEMENT FABRICATION WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
UPPER BASEMENT	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
UPPER BASEMENT CIVIL WORK	0.0000		20 Mar 2019		22 Feb 2021		-	-	706	-	
UPPER BASEMENT RCC WORK	0.0000		20 Mar 2019		22 Feb 2021		-	-	706	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
UPPER BASEMENT RCC WORK - SQFT	23270.0000	CMT	20 Mar 2019		10 Mar 2021		-	-	722	-	
UPPER BASEMENT REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
UPPER BASEMENT RCC WORK THREADING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
UPPER BASEMENT RCC WORK BREAKER	1.0000	DAY	20 Mar 2019				-	-	-	-	
UPPER BASEMENT PLASTER WORK	0.0000		20 Mar 2019		10 Mar 2021		-	-	722	-	
UPPER BASEMENT PLASTER WORK	23270.0000	SQFT	20 Mar 2019		10 Mar 2021		-	-	722	-	
UPPER BASEMENT MASONRY WORK	0.0000		20 Mar 2019				-	-	-	-	
UPPER BASEMENT MASONRY WORK MASONRY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
UPPER BASEMENT MISC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
UPPER BASEMENT WATER PROOFING	0.0000		20 Mar 2019		26 Aug 2021		-	-	891	-	
UPPER BASEMENT WATER PROOFING	0.0000	SQFT	20 Mar 2019		26 Aug 2021		-	-	891	-	
UPPER BASEMENT ELECTRIC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
UPPER BASEMENT ELECTRIC WORK	1.0000	NOS	20 Mar 2019		20 Mar 2019		-	-	-	-	
UPPER BASEMENT ANTI TERMITE TREATMENT WORK	0.0000		20 Mar 2019				-	-	-	-	
UPPER BASEMENT ANTI TERMITE TREATMENT WORK	1.0000	SQFT	20 Mar 2019		18 May 2024		-	-	1887	-	
UPPER BASEMENT PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
UPPER BASEMENT PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
UPPER BASEMENT FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
UPPER BASEMENT FABRICATION WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
GROUND FLOOR	0.0000		20 Mar 2019		16 Oct 2020		-	-	577	-	
GROUND FLOOR CIVIL WORK	0.0000		20 Mar 2019		16 Oct 2020		-	-	577	-	
GROUND FLOOR RCC WORK	0.0000		20 Mar 2019		16 Oct 2020		-	-	577	-	
GROUND FLOOR RCC WORK FOR SLAB	22000.0000	SQFT	20 Mar 2019		16 Jul 2021		-	-	850	-	
GROUND FLOOR RCC WORK BREAKER	106.0000	DAY	20 Mar 2019		16 Oct 2020		-	-	577	-	
GROUND FLOOR REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
GROUND FLOOR RCC WORK THREADING WORK	1.0000	NOS	20 Mar 2019		26 Jul 2021		-	-	860	-	
GROUND FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		17 Dec 2021		-	-	1004	-	
GROUND FLOOR RCC CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
GROUND FLOOR MASONRY WORK	0.0000		20 Mar 2019		12 Apr 2022		-	-	1120	-	
GROUND FLOOR MASONRY WORK	9294.8300	SQFT	20 Mar 2019		12 Apr 2022		-	-	1120	-	
GROUND FLOOR PLASTER WORK	0.0000		20 Mar 2019		08 Nov 2022		-	-	1330	-	
GROUND FLOOR PLASTER WORK	9294.8300	SQFT	20 Mar 2019		08 Nov 2022		-	-	1330	-	
GROUND FLOOR FINISHING WORK	0.0000		20 Mar 2019		17 Sep 2021		-	-	913	-	
GROUND FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 01 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
GROUND FLOOR SHOP NO 04 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
GROUND FLOOR ELECTRIC WORK	0.0000		20 Mar 2019		17 Sep 2021		-	-	913	-	
GROUND FLOOR ELECTRIC WORK	1.0000	NOS	20 Mar 2019		17 Sep 2021		-	-	913	-	
GROUND FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
GROUND FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
GROUND FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		08 Oct 2024		-	-	2030	-	
GROUND FLOOR SHOP NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		08 Oct 2024		-	-	2030	-	
GROUND FLOOR SHOP NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
GROUND FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
GROUND FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
GROUND FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
GROUND FLOOR SHOP NO 01	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
GROUND FLOOR SHOP NO 02	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
GROUND FLOOR SHOP NO 03	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
GROUND FLOOR SHOP NO 04	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR SHOP NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
GROUND FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
GROUND FLOOR MISC FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
GROUND FLOOR MISC FABRICATION WORK	1.0000	NOS	20 Mar 2019		19 Feb 2025		-	-	2164	-	
1ST FLOOR	0.0000		20 Mar 2019		27 Oct 2021		-	-	953	-	
1ST FLOOR CIVIL WORK	0.0000		20 Mar 2019		27 Oct 2021		-	-	953	-	
1ST FLOOR RCC WORK	0.0000		20 Mar 2019		27 Oct 2021		-	-	953	-	
1ST FLOOR RCC WORK FOR SLAB	9294.8300	CMT	20 Mar 2019		18 Dec 2021		-	-	1005	-	
1ST FLOOR RCC WORK THREADING WORK	1.0000	NOS	20 Mar 2019		27 Oct 2021		-	-	953	-	
1ST FLOOR RCC WORK FOR MS COUPLER	0.0000	SQFT	20 Mar 2019				-	-	-	-	
1ST FLOOR RCC WORK REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
1ST FLOOR MASONRY WORK	0.0000				22 Sep 2022		-	-	-	-	
1ST FLOOR MASONRY WORK	9294.8300	SQFT			22 Sep 2022		-	-	-	-	
1ST FLOOR PLASTER WORK	0.0000				08 Nov 2022		-	-	-	-	
1ST FLOOR PLASTER WORK	9294.8300	SQFT			08 Nov 2022		-	-	-	-	
1ST FLOOR FINISHING WORK	0.0000		20 Mar 2019		22 Jan 2022		-	-	1040	-	
1ST FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
1ST FLOOR SHOP NO 01 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
1ST FLOOR SHOP NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
1ST FLOOR SHOP NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
1ST FLOOR SHOP NO 04 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
1ST FLOOR ELECTRIC WORK	0.0000				22 Jan 2022		-	-	-	-	
1ST FLOOR ELECTRIC WORK	1.0000	NOS			22 Jan 2022		-	-	-	-	
1ST FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
1ST FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
1ST FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
1ST FLOOR SHOP NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
1ST FLOOR SHOP NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
1ST FLOOR SHOP NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
1ST FLOOR SHOP NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		08 Oct 2024		-	-	2030	-	
1ST FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
1ST FLOOR SAFETY WORK	0.0000		20 Mar 2019		29 Sep 2023		-	-	1655	-	
1ST FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		29 Sep 2023		-	-	1655	-	
1ST FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
1ST FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
1ST FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
1ST FLOOR FABRICATION WORK	1.0000	KG			27 Nov 2024		-	-	-	-	
1ST FLOOR SHOP NO 01	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR SHOP NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
1ST FLOOR SHOP NO 02	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR SHOP NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
1ST FLOOR SHOP NO 03	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR SHOP NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
1ST FLOOR SHOP NO 04	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR SHOP NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
1ST FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
1ST FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR	0.0000		20 Mar 2019		17 Dec 2021		-	-	1004	-	
2ND FLOOR CIVIL WORK	0.0000				17 Dec 2021		-	-	-	-	
2ND FLOOR RCC WORK	0.0000		20 Mar 2019		17 Dec 2021		-	-	1004	-	
2ND FLOOR RCC WORK FOR SLAB	1.0000	CMT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
2ND FLOOR RCC WORK THREADING WORK	1.0000	NOS	20 Mar 2019		07 Feb 2022		-	-	1056	-	
2ND FLOOR RCC WORK FOR MS COUPLER	1.0000	NOS	20 Mar 2019				-	-	-	-	
2ND FLOOR RCC WORK BREAKER	1.0000	DAY	20 Mar 2019		11 Jan 2022		-	-	1029	-	
2ND FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
2ND FLOOR MASONRY WORK	0.0000				22 Sep 2022		-	-	-	-	
2ND FLOOR MASONRY WORK	9294.8300	SQFT			22 Sep 2022		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
2ND FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
2ND FLOOR PLASTER WORK	0.0000				08 Nov 2022		-	-	-	-	
2ND FLOOR PLASTER WORK	9294.8300	SQFT			08 Nov 2022		-	-	-	-	
2ND FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SHOP NO 01 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
2ND FLOOR SHOP NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
2ND FLOOR SHOP NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
2ND FLOOR SHOP NO 04 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
2ND FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
2ND FLOOR ELECTRIC WORK	1.0000	NOS					-	-	-	-	
2ND FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
2ND FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
2ND FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
2ND FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
2ND FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
2ND FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
2ND FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
2ND FLOOR FABRICATION WORK	1.0000	KG			27 Nov 2024		-	-	-	-	
2ND FLOOR SHOP NO 01	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SHOP NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 02	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SHOP NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 03	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SHOP NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SHOP NO 04	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SHOP NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
2ND FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
2ND FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
2ND FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
3RD FLOOR CIVIL WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
3RD FLOOR RCC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
3RD FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		20 Mar 2019		-	-	-	-	
3RD FLOOR RCC WORK FOR MS COUPLER	0.0000	NOS	20 Mar 2019		11 Apr 2022		-	-	1119	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
3RD FLOOR RCC WORK THREADING	0.0000	NOS	20 Mar 2019		07 Feb 2022		-	-	1056	-	
3RD FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
3RD FLOOR MASONRY WORK	0.0000				08 Nov 2022		-	-	-	-	
3RD FLOOR MASONRY WORK	9294.8300	SQFT			08 Nov 2022		-	-	-	-	
3RD FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		25 Oct 2023		-	-	1681	-	
3RD FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
3RD FLOOR PLASTER WORK	0.0000				14 Dec 2022		-	-	-	-	
3RD FLOOR PLASTER WORK	9294.8300	SQFT			14 Dec 2022		-	-	-	-	
3RD FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR WATERPOOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 02 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 03 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 06 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 07 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
3RD FLOOR ELECTRIC WORK	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
3RD FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
3RD FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
3RD FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
3RD FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
3RD FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
3RD FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
3RD FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
3RD FLOOR FABRICATION WORK	1.0000	KG			27 Nov 2024		-	-	-	-	
3RD FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
3RD FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
3RD FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
3RD FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
3RD FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
4TH FLOOR	0.0000				20 Mar 2019		-	-	-	-	
4TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
4TH FLOOR RCC WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
4TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		20 Mar 2019		-	-	-	-	
4TH FLOOR RCC WORK THREADING	1.0000	NOS	20 Mar 2019		20 May 2022		-	-	1158	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
4TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
4TH FLOOR MASONRY WORK	0.0000				08 Nov 2022		-	-	-	-	
4TH FLOOR MASONRY WORK	9294.8300	SQFT			08 Nov 2022		-	-	-	-	
4TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		05 Oct 2023		-	-	1661	-	
4TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
4TH FLOOR PLASTER WORK	0.0000				21 Feb 2023		-	-	-	-	
4TH FLOOR PLASTER WORK	9294.8300	SQFT			21 Feb 2023		-	-	-	-	
4TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		09 Aug 2022		-	-	1239	-	
4TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		20 Mar 2024		-	-	1828	-	
4TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		20 Mar 2024		-	-	1828	-	
4TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		20 Mar 2024		-	-	1828	-	
4TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
4TH FLOOR ELECTRIC WORK	0.0000				09 Aug 2022		-	-	-	-	
4TH FLOOR ELECTRIC WORK	1.0000	NOS			09 Aug 2022		-	-	-	-	
4TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
4TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
4TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
4TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
4TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
4TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
4TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
4TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
4TH FLOOR FABRICATION WORK	1.0000	KG			27 Nov 2024		-	-	-	-	
4TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
4TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
4TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
4TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
4TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
5TH FLOOR	0.0000				24 Aug 2022		-	-	-	-	
5TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		24 Aug 2022		-	-	1254	-	
5TH FLOOR RCC WORK	0.0000		20 Mar 2019		24 Aug 2022		-	-	1254	-	
5TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		17 Sep 2022		-	-	1278	-	
5TH FLOOR RCC WORK THREADING	1.0000	NOS	20 Mar 2019		24 Aug 2022		-	-	1254	-	
5TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
5TH FLOOR MASONRY WORK	0.0000				02 Mar 2023		-	-	-	-	
5TH FLOOR MASONRY WORK	9294.8300	SQFT			02 Mar 2023		-	-	-	-	
5TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		25 Oct 2023		-	-	1681	-	
5TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
5TH FLOOR PLASTER WORK	0.0000				21 Feb 2023		-	-	-	-	
5TH FLOOR PLASTER WORK	9294.8300	SQFT			21 Feb 2023		-	-	-	-	
5TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		20 Sep 2022		-	-	1281	-	
5TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		15 Nov 2024		-	-	2068	-	
5TH FLOOR ELECTRIC WORK	0.0000				20 Sep 2022		-	-	-	-	
5TH FLOOR ELECTRIC WORK	1.0000	NOS			20 Sep 2022		-	-	-	-	
5TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
5TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
5TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		18 Jan 2025		-	-	2132	-	
5TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
5TH FLOOR SAFETY WORK	0.0000		20 Mar 2019		29 Sep 2023		-	-	1655	-	
5TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		29 Sep 2023		-	-	1655	-	
5TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
5TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
5TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
5TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		25 Oct 2023		-	-	1681	-	
5TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
5TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
5TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
5TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR	0.0000				16 Nov 2022		-	-	-	-	
6TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		22 Nov 2022		-	-	1344	-	
6TH FLOOR RCC WORK	0.0000		20 Mar 2019		22 Nov 2022		-	-	1344	-	
6TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		22 Nov 2022		-	-	1344	-	
6TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
6TH FLOOR MASONRY WORK	0.0000				02 Mar 2023		-	-	-	-	
6TH FLOOR MASONRY WORK	9294.8300	SQFT			02 Mar 2023		-	-	-	-	
6TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		05 Oct 2023		-	-	1661	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
6TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
6TH FLOOR PLASTER WORK	0.0000				23 May 2023		-	-	-	-	
6TH FLOOR PLASTER WORK	9294.8300	SQFT			23 May 2023		-	-	-	-	
6TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		16 Nov 2022		-	-	1338	-	
6TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
6TH FLOOR ELECTRIC WORK	0.0000				16 Nov 2022		-	-	-	-	
6TH FLOOR ELECTRIC WORK	1.0000	NOS			16 Nov 2022		-	-	-	-	
6TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		14 Feb 2025		-	-	2159	-	
6TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
6TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
6TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
6TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
6TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
6TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
6TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
6TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		25 Oct 2023		-	-	1681	-	
6TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
6TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
6TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		14 Oct 2024		-	-	2036	-	
6TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
6TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR	0.0000				10 Dec 2022		-	-	-	-	
7TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		10 Dec 2022		-	-	1362	-	
7TH FLOOR RCC WORK	0.0000		20 Mar 2019		10 Dec 2022		-	-	1362	-	
7TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		10 Dec 2022		-	-	1362	-	
7TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
7TH FLOOR MASONRY WORK	0.0000				23 May 2023		-	-	-	-	
7TH FLOOR MASONRY WORK	9294.8300	SQFT			23 May 2023		-	-	-	-	
7TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		05 Oct 2023		-	-	1661	-	
7TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
7TH FLOOR PLASTER WORK	0.0000				25 Oct 2023		-	-	-	-	
7TH FLOOR PLASTER WORK	9294.8300	SQFT			25 Oct 2023		-	-	-	-	
7TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		26 Dec 2022		-	-	1378	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
7TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
7TH FLOOR ELECTRIC WORK	0.0000				26 Dec 2022		-	-	-	-	
7TH FLOOR ELECTRIC WORK	1.0000	NOS			26 Dec 2022		-	-	-	-	
7TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
7TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
7TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
7TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR MISC WORK	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
7TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		31 Jan 2023		-	-	1414	-	
7TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		31 Jan 2023		-	-	1414	-	
7TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
7TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
7TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		25 Oct 2023		-	-	1681	-	
7TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
7TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
7TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
7TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR	0.0000				17 Jan 2023		-	-	-	-	
8TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		17 Jan 2023		-	-	1400	-	
8TH FLOOR RCC WORK	0.0000		20 Mar 2019		17 Jan 2023		-	-	1400	-	
8TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		17 Jan 2023		-	-	1400	-	
8TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
8TH FLOOR MASONRY WORK	0.0000				26 Jul 2023		-	-	-	-	
8TH FLOOR MASONRY WORK	9294.8300	SQFT			26 Jul 2023		-	-	-	-	
8TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		18 Feb 2024		-	-	1797	-	
8TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
8TH FLOOR PLASTER WORK	0.0000				25 Oct 2023		-	-	-	-	
8TH FLOOR PLASTER WORK	9294.8300	SQFT			25 Oct 2023		-	-	-	-	
8TH FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
8TH FLOOR OFFICE NO 03 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 06 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 07 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
8TH FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
8TH FLOOR ELECTRIC WORK	1.0000	NOS					-	-	-	-	
8TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
8TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
8TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
8TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR MISC WORK	0.0000		20 Mar 2019		30 Sep 2023		-	-	1656	-	
8TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		30 Sep 2023		-	-	1656	-	
8TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		30 Sep 2023		-	-	1656	-	
8TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
8TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
8TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		25 Oct 2023		-	-	1681	-	
8TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
8TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
8TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
8TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019		20 Jan 2025		-	-	2134	-	
9TH FLOOR	0.0000				25 Mar 2023		-	-	-	-	
9TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		28 Sep 2023		-	-	1654	-	
9TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Sep 2023		-	-	1654	-	
9TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		28 Sep 2023		-	-	1654	-	
9TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
9TH FLOOR MASONRY WORK	0.0000				10 Nov 2023		-	-	-	-	
9TH FLOOR MASONRY WORK	9294.8300	SQFT			19 Feb 2025		-	-	-	-	Started
9TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
9TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
9TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
9TH FLOOR PLASTER WORK	9294.8300	SQFT			20 Feb 2025		-	-	-	-	Started
9TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		25 Mar 2023		-	-	1467	-	
9TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
9TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
9TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
9TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
9TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
9TH FLOOR ELECTRIC WORK	0.0000				25 Mar 2023		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
9TH FLOOR ELECTRIC WORK	1.0000	NOS			25 Mar 2023		-	-	-	-	
9TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
9TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
9TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
9TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
9TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
9TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
9TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
9TH FLOOR MISC WORK	0.0000		20 Mar 2019		04 Aug 2023		-	-	1599	-	
9TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		30 Sep 2023		-	-	1656	-	
9TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		30 Sep 2023		-	-	1656	-	
9TH FLOOR SAFETY WORK	0.0000		20 Mar 2019		04 Aug 2023		-	-	1599	-	
9TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		12 Jan 2024		-	-	1760	-	
9TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
9TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
9TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
9TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
10TH FLOOR	0.0000				12 Jul 2023		-	-	-	-	
10TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		29 Aug 2023		-	-	1624	-	
10TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Sep 2023		-	-	1654	-	
10TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		28 Sep 2023		-	-	1654	-	
10TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
10TH FLOOR MASONRY WORK	0.0000				29 Aug 2023		-	-	-	-	
10TH FLOOR MASONRY WORK	9294.8300	SQFT			29 Aug 2023		-	-	-	-	
10TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		10 May 2024		-	-	1879	-	
10TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
10TH FLOOR PLASTER WORK	0.0000				11 Nov 2023		-	-	-	-	
10TH FLOOR PLASTER WORK	9294.8300	SQFT			11 Nov 2023		-	-	-	-	
10TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		12 Jul 2023		-	-	1576	-	
10TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
10TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
10TH FLOOR ELECTRIC WORK	0.0000				12 Jul 2023		-	-	-	-	
10TH FLOOR ELECTRIC WORK	1.0000	NOS			12 Jul 2023		-	-	-	-	
10TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
10TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
10TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
10TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
10TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR MISC WORK	0.0000		20 Mar 2019		04 Aug 2023		-	-	1599	-	
10TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019		30 Sep 2023		-	-	1656	-	
10TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		30 Sep 2023		-	-	1656	-	
10TH FLOOR SAFETY WORK	0.0000		20 Mar 2019		04 Aug 2023		-	-	1599	-	
10TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		22 Jan 2025		-	-	2136	-	
10TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
10TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
10TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
10TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
10TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
10TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
11TH FLOOR	0.0000				28 Oct 2022		-	-	-	-	
11TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
11TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
11TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		28 Oct 2022		-	-	1319	-	
11TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
11TH FLOOR MASONRY WORK	0.0000				13 Sep 2023		-	-	-	-	
11TH FLOOR MASONRY WORK	9294.8300	SQFT			11 Nov 2023		-	-	-	-	
11TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		10 May 2024		-	-	1879	-	
11TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
11TH FLOOR PLASTER WORK	0.0000				11 Nov 2023		-	-	-	-	
11TH FLOOR PLASTER WORK	9294.8300	SQFT			11 Nov 2023		-	-	-	-	
11TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		07 Aug 2023		-	-	1602	-	
11TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
11TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
11TH FLOOR ELECTRIC WORK	0.0000				07 Aug 2023		-	-	-	-	
11TH FLOOR ELECTRIC WORK	1.0000	NOS			07 Aug 2023		-	-	-	-	
11TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
11TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
11TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
11TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
11TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR MISC WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
11TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		22 Jan 2024		-	-	1770	-	
11TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
11TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
11TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
11TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
11TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
11TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
11TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
12TH FLOOR	0.0000				28 Oct 2022		-	-	-	-	
12TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
12TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
12TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		28 Oct 2022		-	-	1319	-	
12TH FLOOR RCC REBARIG & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
12TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
12TH FLOOR MASONRY WORK	9294.8300	SQFT			20 Mar 2024		-	-	-	-	
12TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019		16 Jul 2024		-	-	1946	-	
12TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		08 Feb 2024		-	-	1787	-	
12TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
12TH FLOOR PLASTER WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
12TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		13 Sep 2023		-	-	1639	-	
12TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019		14 Feb 2025		-	-	2159	-	
12TH FLOOR ELECTRIC WORK	0.0000				13 Sep 2023		-	-	-	-	
12TH FLOOR ELECTRIC WORK	1.0000	NOS			13 Sep 2023		-	-	-	-	
12TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
12TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
12TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
12TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
12TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR MISC WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
12TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		22 Jan 2024		-	-	1770	-	
12TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
12TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
12TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
12TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
12TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019		18 Feb 2025		-	-	2163	-	
12TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
12TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR	0.0000				28 Oct 2022		-	-	-	-	
13TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
13TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Oct 2022		-	-	1319	-	
13TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		28 Oct 2022		-	-	1319	-	
13TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
13TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
13TH FLOOR MASONRY WORK	9294.8300	SQFT			20 Mar 2024		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
13TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
13TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		08 Feb 2024		-	-	1787	-	
13TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
13TH FLOOR PLASTER WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	
13TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		25 Oct 2023		-	-	1681	-	
13TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR ELECTRIC WORK	0.0000				25 Oct 2023		-	-	-	-	
13TH FLOOR ELECTRIC WORK	1.0000	NOS			25 Oct 2023		-	-	-	-	
13TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019		01 Jan 2025		-	-	2115	-	
13TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
13TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019		17 Oct 2024		-	-	2039	-	
13TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR MISC WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
13TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		22 Jan 2024		-	-	1770	-	
13TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019		14 Oct 2023		-	-	1670	-	
13TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
13TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
13TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
13TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
13TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR	0.0000				27 Oct 2023		-	-	-	-	
14TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
14TH FLOOR RCC WORK	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
14TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		16 Oct 2024		-	-	2038	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
14TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		01 Jul 2024		-	-	1931	-	
14TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
14TH FLOOR MASONRY WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	
14TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
14TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
14TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
14TH FLOOR PLASTER WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	
14TH FLOOR FINISHING WORK	0.0000		20 Mar 2019		27 Oct 2023		-	-	1683	-	
14TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR ELECTRIC WORK	0.0000				27 Oct 2023		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
14TH FLOOR ELECTRIC WORK	1.0000	NOS			27 Oct 2023		-	-	-	-	
14TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
14TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
14TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		22 Jan 2024		-	-	1770	-	
14TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
14TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
14TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
14TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		22 Jan 2025		-	-	2136	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
14TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
14TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR	0.0000				10 Nov 2023		-	-	-	-	
15TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
15TH FLOOR RCC WORK	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
15TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		16 Oct 2024		-	-	2038	-	
15TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
15TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
15TH FLOOR MASONRY WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	
15TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
15TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		03 Aug 2024		-	-	1964	-	
15TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
15TH FLOOR PLASTER WORK	9294.8300	SQFT			20 Feb 2025		-	-	-	-	Started
15TH FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
15TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
15TH FLOOR ELECTRIC WORK	1.0000	NOS			20 Dec 2023		-	-	-	-	
15TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
15TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
15TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
15TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		24 Aug 2024		-	-	1985	-	
15TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
15TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
15TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
15TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
15TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR	0.0000				28 Sep 2023		-	-	-	-	
16TH FLOOR CIVIL WORK	0.0000		20 Mar 2019		28 Sep 2023		-	-	1654	-	
16TH FLOOR RCC WORK	0.0000		20 Mar 2019		28 Sep 2023		-	-	1654	-	
16TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		16 Oct 2024		-	-	2038	-	
16TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		20 Oct 2024		-	-	2042	-	
16TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
16TH FLOOR MASONRY WORK	9294.8300	SQFT			18 Oct 2024		-	-	-	-	
16TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
16TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
16TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
16TH FLOOR PLASTER WORK	9294.8300	SQFT			20 Feb 2025		-	-	-	-	Started
16TH FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
16TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 06 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 07 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
16TH FLOOR ELECTRIC WORK	1.0000	NOS			20 Jan 2024		-	-	-	-	
16TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
16TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
16TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
16TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		24 Aug 2024		-	-	1985	-	
16TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
16TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
16TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
16TH FLOOR SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR SAFETY WORK	1.0000	SQFT	20 Mar 2019		22 Jan 2025		-	-	2136	-	
16TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
16TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR	0.0000						-	-	-	-	
17TH FLOOR CIVIL WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR RCC WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		07 Mar 2024		-	-	1815	-	
17TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		20 Oct 2024		-	-	2042	-	
17TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
17TH FLOOR MASONRY WORK	9294.8300	SQFT			19 Feb 2025		-	-	-	-	Started
17TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
17TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	
17TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
17TH FLOOR PLASTER WORK	9294.8300	SQFT			20 Feb 2025		-	-	-	-	Started
17TH FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
17TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
17TH FLOOR ELECTRIC WORK	1.0000	NOS			19 Feb 2024		-	-	-	-	
17TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
17TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
17TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
17TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		24 Aug 2024		-	-	1985	-	
17TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
17TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
17TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
17TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
17TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR	0.0000						-	-	-	-	
18TH FLOOR CIVIL WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR RCC WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR RCC WORK FOR SLAB	9294.8300	SQFT	20 Mar 2019		20 Mar 2024		-	-	1828	-	
18TH FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
18TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
18TH FLOOR MASONRY WORK	9294.8300	SQFT			19 Feb 2025		-	-	-	-	Started
18TH FLOOR DRY WALL WORK	0.0000	SQMT	20 Mar 2019				-	-	-	-	
18TH FLOOR MASONRY WORK REBARING WORK	1.0000	NOS	20 Mar 2019		18 Feb 2025		-	-	2163	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
18TH FLOOR PLASTER WORK	0.0000						-	-	-	-	
18TH FLOOR PLASTER WORK	9294.8300	SQFT			20 Feb 2025		-	-	-	-	Started
18TH FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 01 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 02 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 03 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 04 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 05 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 06 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 07 WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 08 WATERPOOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR ELECTRIC WORK	0.0000						-	-	-	-	
18TH FLOOR ELECTRIC WORK	1.0000	NOS			20 Mar 2024		-	-	-	-	
18TH FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
18TH FLOOR CP & SANITARY FITTINGS	1.0000	NOS	20 Mar 2019				-	-	-	-	
18TH FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR FLOORING WORK FLOORING & DEDO	1.0000	SQFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
18TH FLOOR OFFICE NO 01 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 02 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 03 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 04 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 05 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 06 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 07 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 08 FLOORING & DEDO WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR DEBRIS CHUTE	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR DEBRIS CHUTE	1.0000	RMT	20 Mar 2019		24 Aug 2024		-	-	1985	-	
18TH FLOOR FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR FABRICATION WORK	1.0000	KG	20 Mar 2019		27 Nov 2024		-	-	2080	-	
18TH FLOOR OFFICE NO 01	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 01 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 02	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 02 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 03	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
18TH FLOOR OFFICE NO 03 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 04	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 04 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 05	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 05 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 06	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 06 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 07	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 07 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 08	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR OFFICE NO 08 ANTI TERMITE TREATMENT	1.0000	SQFT	20 Mar 2019				-	-	-	-	
18TH FLOOR PAINT WORK	0.0000		20 Mar 2019				-	-	-	-	
18TH FLOOR PAINT WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
TERRACE FLOOR	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR CIVIL WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR RCC WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR RCC WORK FOR SLAB	1.0000	SQFT	20 Mar 2019		05 Dec 2024		-	-	2088	-	
TERRACE FLOOR RCC REBARING & CORE CUTTING WORK	1.0000	NOS	20 Mar 2019		20 Oct 2024		-	-	2042	-	
TERRACE FLOOR MASONRY WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TERRACE FLOOR MASONRY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
TERRACE FLOOR PLASTER WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR PLASTER WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
TERRACE FLOOR FINISHING WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR WATERPROOFING WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
TERRACE FLOOR ELECTRIC WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR ELECTRIC WORK ELECTRIC WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
TERRACE FLOOR PLUMBING WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR PLUMBING WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
TERRACE FLOOR FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR CARPENTRY WORK	0.0000		20 Mar 2019				-	-	-	-	
TERRACE FLOOR MISC WORK	0.0000		20 Mar 2019				-	-	-	-	
COMMON WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
COMMON CIVIL WORK	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
MATERIAL TESTING	0.0000		20 Mar 2019		10 Nov 2023		-	-	1697	-	
TESTING OF MATERIALS	1.0000	NOS	20 Mar 2019		23 Apr 2024		-	-	1862	-	
COMMON WORK PT CABLE LAYING	0.0000		20 Mar 2019		29 Nov 2023		-	-	1716	-	
COMMON WORK PT CABLE LAYING	46724.9800	RMT	20 Mar 2019		30 Jan 2024		-	-	1778	-	
COMMON CIVIL WORK	0.0000		20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COMMON CIVIL EXTRA WORK	1.0000	NOS	20 Mar 2019		17 Oct 2024		-	-	2039	-	
COMMON WATERPROOFING WORK	0.0000		20 Mar 2019				-	-	-	-	
COMMON PLUMBING WORK	0.0000		20 Mar 2019		20 Mar 2019		-	-	-	-	
COMMON PLUMBING WORK	1.0000	NOS	20 Mar 2019		22 Feb 2024		-	-	1801	-	
MISC PLUMBING WORK	0.0000	NOS	20 Mar 2019		20 Mar 2019		-	-	-	-	
COMMON ELECTRIC WORK	0.0000		20 Mar 2019		12 Dec 2020		-	-	634	-	
COMMON ELECTRIC WORK	1.0000	NOS	20 Mar 2019		12 Dec 2020		-	-	634	-	
SITE OFFICE ELECTRIC WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
SITE OFFICE AC	1.0000	NOS	20 Mar 2019		03 Jul 2024		-	-	1933	-	
COMMON FLOORING WORK	0.0000		20 Mar 2019				-	-	-	-	
COMMON MISC WORK	0.0000		20 Mar 2019		24 Jul 2020		-	-	493	-	
MISC FABRICATION WORK	0.0000		20 Mar 2019		12 Mar 2022		-	-	1089	-	
MISC FABRICATION WORK	0.0000	NOS	20 Mar 2019		12 Mar 2022		-	-	1089	-	
MISC HOUSEKEEPING WORK	0.0000		20 Mar 2019				-	-	-	-	
MISC HOUSEKEEPING WORK	0.0000	NOS	20 Mar 2019				-	-	-	-	
COMMON CARTING EXPENSES	0.0000		20 Mar 2019		01 Dec 2023		-	-	1718	-	
COMMON CARTING EXPENSES	1.0000	NOS	20 Mar 2019		17 Oct 2024		-	-	2039	-	
STATIONERY MATERIAL	0.0000		20 Mar 2019		24 Jul 2020		-	-	493	-	
STATIONERY MATERIAL MISC MATERIAL	0.0000	NOS	20 Mar 2019				-	-	-	-	
MISC WORK RENT OF PRINTER	19.0000	NOS	20 Mar 2019		24 Jul 2020		-	-	493	-	
COMMON MISC WORK	0.0000		20 Mar 2019		23 Nov 2022		-	-	1345	-	
COMMON MISC WORK	1.0000	NOS	20 Mar 2019		29 Jan 2025		-	-	2143	-	
COMMON MISC SAFETY WORK	1.0000	NOS	20 Mar 2019		23 Nov 2022		-	-	1345	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COMMON LABOR TOILET WORK	0.0000	NOS	20 Mar 2019				-	-	-	-	
SITE OFFICE FABRICATION WORK	1.0000	NOS	20 Mar 2019		30 Jul 2024		-	-	1960	-	
COMMON MISC WORK DE-WATERING	1.0000	HRS	20 Mar 2019		26 Oct 2024		-	-	2048	-	
COMMON MISC BOREWELL WORK	0.0000		20 Mar 2019				-	-	-	-	
COMMON MISC BOREWELL WORK	1.0000	NOS	20 Mar 2019		20 Jul 2024		-	-	1950	-	
COMMON LIFT WORK	0.0000		20 Mar 2019				-	-	-	-	
COMMON LIFT WORK	1.0000	NOS	20 Mar 2019		17 Dec 2024		-	-	2100	-	
LIFT 01 - 21 STOPS	1.0000	NOS	20 Mar 2019		28 Dec 2024		-	-	2111	-	
LIFT 02 - 21 STOPS	1.0000	NOS	20 Mar 2019		28 Dec 2024		-	-	2111	-	
LIFT 01 - 20 STOPS	1.0000	NOS	20 Mar 2019		28 Dec 2024		-	-	2111	-	
LIFT 02 - 20 STOPS	1.0000	NOS	20 Mar 2019		28 Dec 2024		-	-	2111	-	
LIFT FRONT SIDE RETAIL AREA	1.0000	NOS	20 Mar 2019				-	-	-	-	
COMMON FIRE & SAFETY WORK	0.0000		20 Mar 2019				-	-	-	-	
FIRE & SAFETY WORK UP TO GROUND FLOOR	1.0000	NOS	20 Mar 2019		04 Jan 2025		-	-	2118	-	
FIRE & SAFETY WORK ABOVE GROUND FLOOR	1.0000	NOS	20 Mar 2019		04 Jan 2025		-	-	2118	-	
FACADE WORK	0.0000		20 Mar 2019				-	-	-	-	
FACADE WORK	1.0000	SQMT	20 Mar 2019		03 Jan 2025		-	-	2117	-	
INFRA	0.0000		20 Mar 2019		03 Dec 2019		-	-	259	-	
INFRA CIVIL WORK	0.0000		20 Mar 2019		03 Dec 2019		-	-	259	-	
INFRA COMPOUND WALL	0.0000				03 Dec 2019		-	-	-	-	
INFRA COMPOUND WALL EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT	20 Mar 2019				-	-	-	-	
INFRA COMPOUND WALL REBARING 12MM	33.0000	NOS	20 Mar 2019		14 Feb 2020		-	-	332	-	
INFRA COMPOUND WALL MAKING GROOH	328.5000	RFT	20 Mar 2019				-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
INFRA COMPOUND WALL PAINT AND COLOR WORK	1.0000	SQFT	20 Mar 2019		31 Oct 2020		-	-	592	-	
INFRA COMPOUND WALL FABRICATION WORK	1.0000	NOS	20 Mar 2019		30 Jun 2023		-	-	1564	-	
INFRA COMPOUND WALL TRICOLOUR SIDE	0.0000	SQFT	20 Mar 2019		03 Dec 2019		-	-	259	-	
INFRA COMPOUND WALL MASONRY WORK	1.0000	SQFT	20 Mar 2019				-	-	-	-	
INFRA MISC WORK	0.0000		20 Mar 2019		13 Dec 2022		-	-	1365	-	
INFRA PLUMBING WORK	0.0000		20 Mar 2019		13 Dec 2022		-	-	1365	-	
INFRA PLUMBING WORK	1.0000	NOS	20 Mar 2019		29 Feb 2024		-	-	1808	-	
CONSULTANCY CHARGES	0.0000		20 Mar 2019		20 Oct 2022		-	-	1311	-	
CONSULTANCY CHARGES HVAC CONSULTANT	1.0000	NOS	20 Mar 2019		26 Dec 2023		-	-	1743	-	
CONSULTANCY CHARGES FOR ELECTRIC WORK	1.0000	NOS	20 Mar 2019		26 Dec 2023		-	-	1743	-	
CONSULTANCY CHARGES FOR ARCH. SERVICES	1.0000	NOS	20 Mar 2019		26 Dec 2023		-	-	1743	-	
CONSULTANCY CHARGES FOR DESIGN & ARTWORK	1.0000	NOS	20 Mar 2019		26 Dec 2023		-	-	1743	-	
SALES & MARKETING	0.0000		20 Mar 2019		11 Nov 2023		-	-	1698	-	
SALES & MARKETING MISCELLANEOUS WORK	0.0000	NOS	20 Mar 2019		26 Dec 2023		-	-	1743	-	
UMETA FARM	0.0000		20 Mar 2019				-	-	-	-	
UMETA FARM CIVIL WORK	0.0000		20 Mar 2019				-	-	-	-	
UMETA FARM CIVIL WORK	1.0000	NOS	20 Mar 2019				-	-	-	-	
UMETA FARM FABRICATION WORK	0.0000		20 Mar 2019				-	-	-	-	
UMETA FARM FABRICATION WORK	1.0000	NOS	20 Mar 2019		12 Aug 2024		-	-	1973	-	
UMETA FARM CARTING EXPENSES	0.0000		20 Mar 2019				-	-	-	-	
UMETA FARM CARTING EXPENSES	1.0000	NOS	20 Mar 2019		14 Sep 2024		-	-	2006	-	