

NEPTUNE ASSOCIATES

GSTIN no.: 24AAAN5530F1Z0

State : Gujarat State Code: 24

RA Bill No.: 1,144

Highrise

Name of Project : GREENWOODS SERENITY

Name of Contractor : JASHBHAI A. PARMAR

Executed By : JASHBHAI A. PARMAR

Work Order No. : 219

Voucher No : 277

Date of Bill : 19/10/2024

GSTIN No.:

State: Gujarat State Code: 24

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	VILLA B45 CIVIL WORK PLASTER WORK LABOR FOR EXTERNAL PLASTER (SQFT) SAC :	SQFT	8,100.00	24.00	6,416.02	1,683.98	8,100.00	153,984.48	40,415.52	194,400.00	100.00
2	VILLA B45 CIVIL WORK PLASTER WORK LABOR FOR INTERNAL PLASTER (SQFT) SAC :	SQFT	11,700.00	18.00	1,191.31	8,750.00	9,941.31	21,443.58	157,500.00	178,943.58	84.97
A TOTAL AMOUNT OF WORK DONE								175,428.06	197,915.52	373,343.58	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:2960.00 Current Amount: 0.00 Cumulative Amount: 2960.00											

F		TAXES (+)				
VAT						0.00
SERVICE TAX						0.00
GST						0.00
GST Details:						
Total GST For Provider		Total GST For Receiver		Total GST		
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00	
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00	
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00	
Total		0.00		0.00		0.00
G		ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		
H		OTHERS (+)				0.00
I		RETENTION (-)				10,390.78
J		TOTAL AMOUNT				187,525.00
K		T.D.S AMOUNT				0.00
J		WCT TDS AMOUNT				0.00
L		AMOUNT PAYABLE				187,525.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt		
		373,344.00		19,162.18		
Prepared By						Director
Manager - Billing						
GM- Operations						
Manager - Accounts						
President						